

## Listing of Positive or Assumed Positive Materials with Remaining Quantity Greater than Zero

Site ID California State University, Fullerton

Building ID Kinesiology & Health Sciences Bldg

<b>Suspect Material/Category</b>	<b>Material Location</b>	<b>Asbestos Present</b>
Thermal System Insulation Pipe Elbows (PACM)	HALLWAYS, ABOVE CEILING IN MAIN CORRIDORS FLOORS: 1, 2	Yes (assumed)
4" Baseboard and Baseboard Adhesive	ALONG WALLS IN ROOMS FLOORS: 1, 2	Yes (assumed)
9"x9" Mocha with White Streaks Floor Tile and Adhesive	HALLWAYS FLOOR: 2	Yes (assumed)
12"x12" Multi-Colored Floor Tile and Adhesive	NEW WING HALLWAYS FLOORS: 1, 2	Yes (assumed)
Blue Carpet and Adhesive	ROOMS FLOOR: 2	Yes (assumed)
Structural Fireproofing	WALLS, COLUMNS, DECK, AND STRUCTURAL MEMBERS AMONG OTHERS	Yes
Roofing Material	Roof	Yes (assumed)
Drywall & joint compound	Throughout	Yes (assumed)

Note: The addition, the newest section, should not have any asbestos containing material